










ID	Task Name	Duration	Start	Finish	Jun 19, '16							Jun 26, '16							Jul 3, '16							Jul 10, '16							Jul 17, '16							Jul 24, '16							Jul 31, '16							Aug 7, '16						
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1	<b>Miller Pond Road Bridge</b>	<b>73 days</b>	<b>Mon 6/20/16</b>	<b>Fri 9/30/16</b>	[Summary bar]																																																							
2	Moblization	2 days	Mon 6/20/16	Tue 6/21/16	[Task bar]																																																							
3	Traffic Control Phase 1	2 days	Wed 6/22/16	Thu 6/23/16	[Task bar]																																																							
4	Erosion Control& Clearing	1 day	Fri 6/24/16	Fri 6/24/16	[Task bar]																																																							
5	Shoring & Demo Phase 1	6 days	Mon 6/27/16	Tue 7/5/16	[Task bar]																																																							
6	New Deck & Cubs Phase 1	10 days	Thu 7/7/16	Wed 7/20/16	[Task bar]																																																							
7	Membrane Phase 1	1 day	Mon 8/1/16	Mon 8/1/16	[Task bar]																																																							
8	Backfill Phase 1	1 day	Wed 8/3/16	Wed 8/3/16	[Task bar]																																																							
9	Paving Phase 1	1 day	Fri 8/5/16	Fri 8/5/16	[Task bar]																																																							
10	Guard Rail Phase 1	2 days	Wed 8/10/16	Thu 8/11/16	[Task bar]																																																							
11	Traffic Control Phase 2	1 day	Mon 8/15/16	Mon 8/15/16	[Task bar]																																																							
12	Shoring & Demo Phase 2	6 days	Tue 8/16/16	Tue 8/23/16	[Task bar]																																																							
13	New Deck & Cubs Phase 2	10 days	Wed 8/24/16	Wed 9/7/16	[Task bar]																																																							
14	Membrane Phase 2	1 day	Mon 9/19/16	Mon 9/19/16	[Task bar]																																																							
15	Backfill Phase 2	1 day	Wed 9/21/16	Wed 9/21/16	[Task bar]																																																							
16	Paving Phase 2	1 day	Fri 9/23/16	Fri 9/23/16	[Task bar]																																																							
17	Guard Rail Phase 2	2 days	Tue 9/27/16	Wed 9/28/16	[Task bar]																																																							
18	Restoration	1 day	Thu 9/29/16	Thu 9/29/16	[Task bar]																																																							
19	Demoblization	1 day	Fri 9/30/16	Fri 9/30/16	[Task bar]																																																							
20	Project Completion	0 days	Fri 9/30/16	Fri 9/30/16	[Task bar]																																																							

Project: Grantham NH  
Date: Wed 6/15/16

Task  Progress  Summary  External Tasks  Deadline 

Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	Aug 14, '16			Aug 21, '16			Aug 28, '16			Sep 4, '16			Sep 11, '16			Sep 18, '16			Sep 25, '16			Oct						
					T	F	S	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	S	M		
1	<b>Miller Pond Road Bridge</b>	<b>73 days</b>	<b>Mon 6/20/16</b>	<b>Fri 9/30/16</b>																												
2	Moblization	2 days	Mon 6/20/16	Tue 6/21/16																												
3	Traffic Control Phase 1	2 days	Wed 6/22/16	Thu 6/23/16																												
4	Erosion Control& Clearing	1 day	Fri 6/24/16	Fri 6/24/16																												
5	Shoring & Demo Phase 1	6 days	Mon 6/27/16	Tue 7/5/16																												
6	New Deck & Cubs Phase 1	10 days	Thu 7/7/16	Wed 7/20/16																												
7	Membrane Phase 1	1 day	Mon 8/1/16	Mon 8/1/16																												
8	Backfill Phase 1	1 day	Wed 8/3/16	Wed 8/3/16																												
9	Paving Phase 1	1 day	Fri 8/5/16	Fri 8/5/16																												
10	Guard Rail Phase 1	2 days	Wed 8/10/16	Thu 8/11/16																												
11	Traffic Control Phase 2	1 day	Mon 8/15/16	Mon 8/15/16																												
12	Shoring & Demo Phase 2	6 days	Tue 8/16/16	Tue 8/23/16																												
13	New Deck & Cubs Phase 2	10 days	Wed 8/24/16	Wed 9/7/16																												
14	Membrane Phase 2	1 day	Mon 9/19/16	Mon 9/19/16																												
15	Backfill Phase 2	1 day	Wed 9/21/16	Wed 9/21/16																												
16	Paving Phase 2	1 day	Fri 9/23/16	Fri 9/23/16																												
17	Guard Rail Phase 2	2 days	Tue 9/27/16	Wed 9/28/16																												
18	Restoration	1 day	Thu 9/29/16	Thu 9/29/16																												
19	Demoblization	1 day	Fri 9/30/16	Fri 9/30/16																												
20	Project Completion	0 days	Fri 9/30/16	Fri 9/30/16																												

Project: Grantham NH  
Date: Wed 6/15/16

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

**10 Guard Rail Phase 1**  
Anticipated Delivery August 10<sup>th</sup>